

Thursday 18 April 2019

Kia ora

Karangahape Road Enhancements Project

We would like to have confirmed the start date for construction by now.

Unfortunately, the project has been delayed, due to ongoing discussions with the preferred contractor as part of the tender process, and these talks will continue until mid-May.

Once this is complete the contract can then be awarded, which will allow the contractor to apply and get approvals to work on the road including traffic management. This will take up to 4-6 weeks.

Considering the extended tender process, planning and approvals to begin work, and setting up on-site, we anticipate construction will not start until mid-late June.

We will endeavour to provide as much advance notice as we can to keep you informed and help you get ready.

Since our last update:

- Funding contribution from NZ Transport Agency secured, March 2019
- Archaeological Management Plan lodged with Heritage NZ, March 2019

We appreciate your continued patience and will update you again in mid-May. However, should the situation change, we will let you know.

If you have any concerns, you are welcome to contact AT Stakeholder Manager, Paul.Edmonds@at.govt.nz

Thank you
AT Project Team

